

SOMMARIO PALI ESEGUITI

Cantiere: NODOAV

Nr.	Palo-Nr.	Data	Ora-Inizio	Durata	Lungh.-Palo	Vol-Mix-Totale
1	117.12	27.03.09	07:32:25	01:11:34	9.29 m	1.53 mc
2	84.4	27.03.09	08:53:30	00:13:07	8.29 m	1.10 mc
3	80.8	27.03.09	09:09:44	00:25:27	8.43 m	1.14 mc
4	76.8	27.03.09	09:39:32	00:17:23	8.55 m	1.21 mc
5	58.6	27.03.09	10:03:45	00:19:46	8.99 m	1.39 mc
6	35.4	27.03.09	10:38:31	00:04:11	0.21 m	0.00 mc
7	31.3	27.03.09	10:51:53	00:02:16	1.25 m	0.00 mc
8	31.3	27.03.09	10:54:18	00:41:37	17.20 m	3.58 mc
9	23.3	27.03.09	11:46:57	00:38:42	17.40 m	3.73 mc
10	54.7	27.03.09	13:59:53	00:22:43	8.52 m	1.78 mc
11	50.6	27.03.09	14:51:50	00:19:46	9.54 m	1.64 mc
12	46.5	27.03.09	15:16:14	00:15:01	9.29 m	1.55 mc
13	48.5	30.03.09	10:14:55	00:25:17	10.09 m	1.78 mc
14	44.5	30.03.09	10:42:22	00:16:42	9.40 m	1.37 mc
15	41.4	30.03.09	11:01:07	00:24:33	9.95 m	1.81 mc
16	27.3	30.03.09	13:12:07	00:41:08	17.33 m	3.53 mc
17	19.3	30.03.09	13:59:58	00:55:20	18.56 m	3.51 mc
18	82.9	30.03.09	15:11:00	00:22:05	9.41 m	1.04 mc
19	78.9	30.03.09	15:37:45	00:14:34	8.85 m	1.24 mc
20	74.9	30.03.09	15:54:46	00:19:04	8.81 m	1.42 mc
21	79.9	31.03.09	06:27:53	00:20:34	8.63 m	1.28 mc
22	75.9	31.03.09	06:51:43	00:17:05	8.85 m	1.38 mc
23	70.8	31.03.09	07:11:47	00:15:18	8.39 m	1.30 mc
24	33.4	31.03.09	07:43:21	00:03:12	1.70 m	0.00 mc
25	29.3	31.03.09	07:49:42	00:36:54	18.33 m	3.61 mc
26	25.3	31.03.09	08:30:35	00:40:23	18.62 m	3.71 mc
27	21.4	31.03.09	09:14:45	00:19:05	10.61 m	1.70 mc
28	15.2	31.03.09	09:48:14	00:38:17	18.58 m	3.65 mc
29	11.3	31.03.09	12:44:46	00:35:31	16.88 m	3.87 mc
30	7.2	31.03.09	13:32:26	00:43:09	16.87 m	4.31 mc
31	66.8	31.03.09	14:54:56	00:16:37	8.79 m	1.47 mc
32	62.8	31.03.09	15:16:26	00:16:38	8.69 m	1.28 mc
33	58.7	31.03.09	15:42:38	00:13:11	8.45 m	1.25 mc
34	4.2	01.04.09	07:29:32	00:29:01	0.00 m	0.00 mc
35	9.2	01.04.09	07:59:02	00:36:31	17.84 m	4.16 mc
36	13.3	01.04.09	08:39:46	00:36:19	18.77 m	3.58 mc
37	17.2	01.04.09	09:26:11	00:34:12	18.14 m	3.56 mc
38	4.2	01.04.09	10:22:57	00:42:47	17.97 m	4.41 mc
39	42.5	01.04.09	13:08:36	00:23:31	9.37 m	2.38 mc
40	38.5	01.04.09	13:36:01	00:22:21	9.50 m	1.59 mc
41	94.12	01.04.09	14:25:53	00:18:36	9.72 m	1.32 mc
42	90.12	01.04.09	14:50:33	00:14:31	9.77 m	1.39 mc
43	86.10	01.04.09	15:09:20	00:15:17	8.71 m	1.32 mc
44	77.9	01.04.09	15:28:27	00:14:35	8.59 m	1.25 mc
45	72.8	01.04.09	15:53:54	00:13:29	8.12 m	1.35 mc
46	76.10	02.04.09	06:42:09	00:26:01	8.74 m	1.39 mc
47	40.5	02.04.09	07:34:15	00:15:32	8.78 m	1.13 mc
48	36.5	02.04.09	07:52:33	00:26:23	9.55 m	1.68 mc
49	32.4	02.04.09	08:22:33	00:46:18	18.07 m	4.09 mc
50	28.4	02.04.09	09:11:55	00:47:40	18.31 m	4.27 mc
51	24.3	02.04.09	13:55:53	00:46:35	18.43 m	3.61 mc
52	20.4	02.04.09	14:46:19	00:45:07	18.74 m	4.19 mc
53	84.10	03.04.09	06:30:05	00:24:54	8.70 m	1.44 mc
54	80.10	03.04.09	07:00:17	00:19:19	8.86 m	1.37 mc
55	72.9	03.04.09	07:23:50	00:16:00	8.48 m	1.36 mc
56	34.4	03.04.09	07:45:13	00:45:40	18.34 m	3.91 mc
57	30.4	03.04.09	08:35:04	00:37:32	18.59 m	4.22 mc
58	26.4	03.04.09	09:17:22	00:45:56	18.74 m	4.21 mc
59	22.4	03.04.09	10:06:24	00:50:12	18.62 m	4.55 mc
60	16.3	03.04.09	11:04:06	00:40:29	18.55 m	3.90 mc
61	OPROUA	03.04.09	13:42:28	02:39:53	17.00 m	0.00 mc
62	11.4	07.04.09	06:23:15	00:19:22	10.12 m	1.96 mc
63	95.11	07.04.09	06:59:13	00:35:11	8.64 m	1.48 mc

SOMMARIO PALI ESEGUITI

Cantiere: NODOAV

Nr.	Palo-Nr.	Data	Ora-Inizio	Durata	Lungh.-Palo	Vol-Mix-Totale
64	37.4	07.04.09	07:40:29	00:24:12	9.92 m	1.93 mc
65	36.6	07.04.09	08:10:09	00:17:15	8.99 m	1.60 mc
66	33.4	07.04.09	08:31:37	00:19:25	9.99 m	1.87 mc
67	18.3	07.04.09	08:59:26	01:15:07	18.29 m	4.51 mc
68	14.3	07.04.09	11:39:21	01:06:20	13.05 m	0.00 mc
					804.75 m	148.14 mc